COMPLETION REPORT

1	Name of the work	Construction of shops adjoining to Muthyalanagara Bus Bay in ward no 17
2	Estimate amount of work & sanctioned No.	50,00,000/-
3	Administration Sanction No	EE/RRND/AS/122/2015-16 dated: 29.10.2015
4	Job Code No	017-15-000031
5	Work Order Number and Date	EE/RRND/WO/106/2015-16 dated: 16.01.2016
6	Agreement No and Date	EE/RRND/WO/106/2015-16 dated: 16.01.2016
7	Contract Value	50,00,000/-
8	Total Cost of works per final bill	1st and final bill Rs. 42,68,748/-
9	Percentage of Excess if any	–
10	Date of Handing over site/ Date of Commencement of work	20.01.2016
11	Due Date of Completion	25.06.2017
12	Actual Date of Completion	30.06.2017
13	Details of Recording	
14	Penalty if any levied for Short Progress	NA
15	Whether if any levied for Short Progress	NA
16	Name of te officer who took final measurement and also who inspected or passed the work and it was executed satisfactorily or others	1) Assistant Engineer-Nagaraj 2) Assistant Exe. Engineer- Nanjappa 3) Exeuctive Engineer-Sreenivas.M

Assistant Engineer
Ward No 17

Executive Engineer
RR Nagara Division

Asst Executive Engineer
Yeshwanthapura sub Division

Chief Engineer
RR Nagara Zone

Scanned by CamScanner